

Durwa Projects Pvt. Ltd.



Ref: DPPL/24
Date: 23.08.2022

Jijaau Cultivator Producer Company Ltd.
At Post : Chausala,
Ta . Anjangaon Surji
Dist.. Amravati

Shri. Akshay Surendra Kalmegh (Director)
Mobile : 83080 65414

Sub: Offer for the Supply and installation of Pre-cooling Chamber Capacity 6MT .

Dear Sir,

This has reference to the above subject. we are pleased to offer you for the supply, and installation, testing and commissioning of Pre-Cooling Chamber Capacity 6MT each.

Our offer comprises of the following Annexures:

- Annexure - I : Basis of Design for Pre-cooling Chamber Capacity 6MT – 1 No.
- Annexure - II : Price Schedule & bill of quantity
- Annexure - III : Exclusion of Contract
- Annexure – IV : Terms & Conditions of Contract

We hope that our offer will meet with your requirement and we now look forward to the pleasure of receiving your valued order.

Thanking you and assuring you of our best services at all times.

Very Truly Yours,
For Durwa Projects Pvt. Ltd.

Nitin Rewatkar
Mobile : 98222 03259

Encl : Annexure - I,II, III & IV

Annexure - I

Basis of design : Pre-cooling Chamber Capacity 6 MT – 1 No.

Sr. No	Description	Pre-cooling Chamber
1	Dimensions(External) in Mtr Length X Breadth X	5.0 M x 3.0 M x 3.2 M (Ht) 16.4 Ft x 9.84 Ft x 10.5 Ft (Ht) 162 Sqft
2	Nos of Chambers & Capacity	1 Nos of 6 MT Batch in 8 Hours
3	Ambient Temperature	45°C
4	Room Temperature	7°C in 8 Hours
5	Product to be stored	Orange & Agricultural Fresh Produce
6	No of Floor	No. Ground Level
7	Product incoming temperature	25°C
8	Door openings per hour	1 Nos.
9	Insulation	Pre-fab modular PUF panels Make :Blue Star
10	Thickness of Insulation	60 mm, Puff density 40Kg/M3
11	Lamination of Panels	PPGI Inside and outside.
12	Floor Insulation	Puff Slab 50 mm
13	Floor Finish	PCC & Kota in Customer Scope
14	Door Details	Flush Type self-closing swing Door. 60 mm thick. Size 47" X 78" Clear opening Hinged Type
15	Refrigeration systems	R404A, Split type & Air Cooled Make :Blue Star
16	No. Of refrigeration systems	1 Nos. 80,000 BTU/Hr. 23.44Kw
17	Total refrigeration Capacity	80,000 BTU/Hr. 23.44Kw
18	Compressor Type	Scroll Hermetic
19	Power Supply Requirement	430 V/ 3 PH / 50 Hz
20	Internal Lighting	Provide
21	Temperature Indicator	Digital temperature Indicator cum controller

For, Durwa Projects Pvt. Ltd

Annexure – II

Price Schedule : Pre-cooling Chamber Capacity 6 MT - 1 No.

Sl. No	Description	U/M	QTY	Price
1	Supply of 60MM thick Puff Panels with 1 No. Hinged Door and 1 Nos refrigeration units for Pre-Cooling Chamber 8MT Capacity as per Annexure II	1	lot	18,64,404.00
2	Copper piping & electrical cable of required capacity			
3	Installation, Testing and Commissioning charges	1	Lot	2,54,237.00
	Sub Total			21,18,644.00
	GST 18%			3,81,356.00
	Grand Total Supply & Installation			25,00,000.00

Total Amount for Precooling Chamber including GST and Transportation Rs.25,00,000.00

Terms:-

1. Taxes : GST 18%. Included
2. Transportation : Included
3. Payment Terms
 - 3a. Supply of Machines 50% advance along with the order, balance 50 % against intimation/prior dispatch
 - 3b. Installation 50% advance , 25% after installation before commissioning, 25% after testing and trail run.
4. Piping length is estimated at 20 feet, for piping length longer than 30 feet, price will be charged extra @ Rs.1100/- per running foot per machine.
5. Delivery Time: 4 weeks on received of advance.
6. Installation : 2 Week
7. Offer Validity : 30 Days
8. MS stand for ODU will be in Customer scope.
9. Electrical work in your Scope. Supply upto the outdoor condensing unit.

For, Durwa Projects Pvt. Ltd