

MAHARASHTRA STATE WAREHOUSING CORPORATION

583/ B, Market Yard, Gultekadi, Pune - 37.

STANDARD ESTIMATE FOR CONSTRUCTION OF 1/1800 MT CAPACITY PRE ENGINEERED WH BLDG WITH ANCILLARY WORKS

S.W. IV - Royalty charges

Item.. No.	Item No & Description of item	Executed Quantity	Quantity of Material for Royalty Cu. M								
			Cement in bags		SAND		METAL		MURUM		RUBBLE
	S.W. I - W.H.BUILDING1/1800 M T										
17	Providing uncoursed rubble masonry of trap / granite / quartzite / gneiss stones in cement mortar 1:6 in foundation and plinth of inner walls / in plinth of external walls including bailing out water manually , striking joints on un exposed faces and watering etc.complete.(Crushed sand VSI Grade)	22.00	1.70	37.40	0.00	0.00					1.16 25.52
40	Providing Hard Murum cohesive non-swelling materials in plinth in layers of 20 cms etc. complete as directed. [Only compacted thickness is payable]	1124.14							1.20	1348.97	
42	Providing & laying stone metal layer of 20 cm thickness with 60 mm over size metal 65% and 40 mm size metal 35% with sand or stone chips spreading & leveling handpacking complete.	235.20					1.32	310.46			

	Sub Work II Internal Road											
6	Providing soling using 80 mm size trap metal in 15 cm. layer including filling voids with	233.00					1.32	307.56				
7	Supplying 80 mm trap stone metal at the road side including conveying & stacking etc.	201.00					1.32	265.32				
8	Supplying 40 mm trap stone metal at the road side including conveying & stacking etc.	134.00					1.32	176.88				
11	Supplying hard murum/ kankar at the road site, including conveying and stacking	85.00							1.20	102.00		
25	Providing uncoursed rubble masonry of trap / granite / quartzite / gneiss stones in cement	9.00	1.70	15.30		0.00					1.16	10.44
31	Supplying & spreading Hard murum for cushioning of R C C pipe including watering	14.00							1.20	16.80		
34	Providing earth work in embankment with approved materials obtained from other	638.00							1.20	765.60		
			Total	52.70		0.00		1060.22		2233.37		35.96

MAHARASHTRA STATE WAREHOUSING CORPORATION

583/ B, Market Yard, Gultekadi, Pune - 37.

STANDARD ESTIMATE FOR CONSTRUCTION OF 1/1800 MT CAPACITY PRE ENGINEERED WH BLDG WITH ANCILLARY WORKS

Royalty Charges Recovery Statements

Sr. No	Particular	Required Quantity in Cum		Royalty	Surcharge	Distt. Mineral Foundation Cess		Total Rate	Amount	
					2%	10%				
1	SAND	0.00		211.95	4.24	21.20		237.384	0.00	
2	METAL Hand broken	1060.22		211.95	4.24			216.19	229209.00	
3	MURUM	2233.37		211.95	4.24			216.19	482830.00	
4	RUBBLE	35.96		211.95	4.24			216.19	7774.00	
					Total Amount Rs.				719813.00	719813.00

Say Rs. **719813.00**

Jr.Engineer
MSWC-Amravati

Dy.Manager (Engg.)
MSWC-Amravati